



Farplett Generator Services Ltd

3-6 Cobham Road, Pershore
 Worcestershire, WR10 2DL
 Tel: 01386 550055 Fax: 01386 550056

Service Engineers Report

Company: Sample Company
Site: Sample Address1
Sample Address 2
Sample Address 3
Sample Address 4
 PO12 3ST

Job Number: 1234
 Fault Code: Minor Service
 Job Date: 01/01/2021
 Engineer: Mr Serge Van-de-Vyver
Your Job Reference: SAMPLEPO

Equipment

Location/Description	Make	Model	Serial
Beside Building at end of carpark	Kohler	J110K-IV	SAMPLE123123

Pre-Running Checklist

Checklist Item	Status	Comments
Exhaust System Condition	Satisfactory	
Radiator Matrix Condition	Satisfactory	
Coolant Hoses Condition	Satisfactory	
Coolant Condition	Repair Required	Coolant at -6*c so added 5lts of neat antifreeze to system.
Coolant Level (?)		ok
Coolant Freeze Point (?)		See coolant condition notes
Water Pump	Satisfactory	
Belts/Tensioners/Idlers	Satisfactory	
Fan/Fan Guard	Satisfactory	
Outlet Ducting	Satisfactory	
Immersion Heater	Satisfactory	
Fuel Hoses	Satisfactory	
Fuel Injection System	Satisfactory	
Engine Oil Level (?)		ok
Air Filter Changed	No	
Battery Charger Float Voltage (?)		27.21vdc
Battery Condition	Satisfactory	
Sealed Battery	Yes	
DC Wiring/Battery Terminal Clamps	Satisfactory	
AC Wiring/AVR	Satisfactory	
Fuel Tank Condition	Satisfactory	
Fuel Hoses/Pipes	Satisfactory	
Fuel Condition (?)		ok
Fuel Level (?)		Approximately 45% full
Engine Oil Changed	No	
Changeover Panel Condition (?)		Mains contactor buzzing
Oil Filters Changed	No	
Fuel Filters Changed	No	

Running Checklist

Checklist Item	Status	Comments
Exhaust System	Satisfactory	
Coolant System	Satisfactory	
Charge Alternator Output Voltage (?)		Checked 27.73vdc



Tarplett Generator Services Ltd

3-6 Cobham Road, Pershore
Worcestershire, WR10 2DL
Tel: 01386 550055 Fax: 01386 550056

Service Engineers Report

Checklist Item	Status		Comments
AC Voltage (?)		Checked	412vac
AC Frequency (?)		Checked	51.5hz
Running on Load	No		
Engine Temperature (?)		Checked	ok
Oil Pressure (?)		Checked	ok
Engine Protection (Shutdowns)		Checked	ok
Engine Service Hours (?)		Checked	955.2hrs or 865.61hrs

Work Done

Checked over and tested off load. All ok. Left in auto.

Service/Customer Signature:

Signed By Our Engineer

Signed By Your Member of Staff